



Figure 1. Proposed staging area at the end of Atwoodtown Road. Canal is present in background just beyond pines in center of photo. One residence is present at the end of this road (left of photo). The lot to the right of the photo is vacant.

The staging area does not include either of these adjacent lots. The staging area will be limited to barge access to the canal, loading equipment onto and off the barge, and off-loading of trailered equipment. Storage of materials will not occur at the staging area. Staging activities will be conducted only between 7am and 6 pm Monday through Saturday. No equipment or supplies will be stockpiled at the staging area for more than 24 hours. Wetland impacts will be minimal and consist of the trimming of existing vegetation flush with the ground along the riparian zone for a distance of up to 40 linear feet. Trimmed vegetation will remain rooted and allowed to resprout. Some minor soil disturbance along the bank may occur. Rigid matting will be utilized and all areas of disturbed soil will be regraded, if necessary, and seeded and mulched for erosion control. Riparian vegetation will be replanted with live material if necessary to revegetate the area to preconstruction stem densities. Construction safety fence will be utilized to delineate to access boundaries.